

MONTHLY PROGRESS REPORT OF "AKANKSHA PROJECT" AT NEW TOWN AS STOOD ON 30/04/2019

Sl No	Name of The Work	Name of The Agency	Estimated Amount (Rs.)	Tender Amount (Rs.)	Date of Commencement	Date Of Completion	Physical Progress	Cumulative Physical Progress Achieved	Financial Progress	Remarks
1	Construction of 3 (Three) nos B type (Classic) G+10 storied Residential Building including Structural, Sanitary and Plumbing and Electrical works under AKANKHA Scheme at Rajarhat Action Area -1D during the year 2015-16. (Tender NO:- 12 of 2016-17 of SE/S.C, Housing Directorate)	Mackintosh Burn Limited	52,24,32,813.00	46,92,49,152.00	01/12/2016	30/06/2019	7.00%	75.00%	61.28 %	<p>Classic-1, 2 & 3 Building:-Structural, Brick Work and Internal Plaster full completed.(1st Floor to Above Roof).</p> <p>External Plaster</p> <p>Classic-1,2& 3:- Complete.</p> <p>Tiles</p> <p>Classic-1:- Flooring 1st to 10th floor in progress (90 % Completed) Classic-2:- Flooring 2nd to 8th floor in progress (80 % Completed) Classic-3:-Flooring 2ndto 10th floor in progress (90 % Completed)</p> <p>Marble Floor At Lobby</p> <p>Classic-1:- 90 % Completed. Classic-2:- 90 % Completed. Classic-3:-90 % Completed.</p> <p>Wall Putty</p> <p>Classic-1:- 1st floor to 10th floor in progress Classic-2:- 1st floor to 10th floor in progress Classic-3:- 1st floor to 10th floor in progress</p> <p>Sanitary and Plumbing</p> <p>Classic-1:- 95 % Completed. Classic-2:- 95 % Completed. Classic-3:- 95 % Completed.</p>

Previous Month Progress:- 68.00 %

MONTHLY PROGRESS REPORT OF "AKANKSHA PROJECT" AT NEW TOWN AS STOOD ON 30/04/2019

SI No	Name of The Work	Name of The Agency	Estimated Amount (Rs.)	Tender Amount (Rs.)	Date of Commencement	Date Of Completion	Physical Progress	Cumulative Physical Progress Achieved (As per Original BOQ)	Financial Progress	Remarks
2	Construction of 3 (Three) nos (G+10) Storied A1 Type (Premium), One no (G+10) Storied A2 Type (Elegant) Residential Building, Community Hall and Substation Building [2 nos.] including Main Sewer Line, Under Ground water Supply System, Rainwater Harvesting pit, Rain water Recharge pit [3 Nos.], Horticulture & Bituminous Road under AKANKSHA Scheme at Rajarhat, New Town Action area-1D during the year 2015-16: Structural, S & P, Electrical and Roads works. (Tender No:-18 of 2016-17 of the S.E/S.C, Housing Directorate)	Delta Construction	73,44,71,942.00	61,83,51,928.00	16/01/2017	30/06/2019	3.45 %	70.01%	66.99%	<p>Premium-1, 2 & 3 Building and Elegant Buildings Structural , Brick Work and Internal Plaster full completed.</p> <p>External Plaster Premium-1,Premium-2&Premium-3:- 100 % Done. Elegant:- 70 % Done.</p> <p>Tiles Premium-1:- Flooring 1st to 10th Floor (100 % Completed)& Wall 95 % Completed. Premium-2&Premium-3:- Flooring 1st to 10th Floor 100 % Completed& Wall 90 % Completed. Elegant:-Flooring of tiles 15 % completed. Premium 1, Premium-2 , Premium-3 and Elegant:- 1st to 10th Floor Lobby Marble and Stair Kota Completed.</p> <p>Wall Putty Premium-1, Premium-2&Premium-3:- 1st to 10th floor in progress (85 % completed) Elegant:- 1st to 5th floor in progress (25 % completed)</p> <p>Sanitary and Plumbing Premium-1, Premium-2&Premium-3:- 75 %completed Elegant:- 50 % Completed.</p> <p>Grill Premium-1, Premium-2&Premium-3:- Bed Rooms-1st to 10th floor Grill Complete, And Balcony Railing, Grill 40 % Completed Elegant:-Window Grill work will be started soon(Material Supplied)</p> <p>Skid Concert with chemical treatment:- at roof Premium-1, Premium-2 & Premium-3 Completed.</p>

Previous Month Progress:-**66.56%**

Classic - 1



CLASSIC – 1

Classic- 2



CLASSIC – 2



Classic- 3

CLASSIC- 3



PREMIUM – 1



PREMIUM – 2



PREMIUM – 3



ELEGANT