

DOOTS SA NWOTWEN TA AHSKNAKA FO TROPER SSERGORP YLHTNOM ON 30/07/2017

.IS .oN	redneT rep sa krow eht fo emaN .oN WredneT htiw	fo emaN ycnegA	detamitsE ot tup tnuomA redneT	deredneT tnuomA	Date of Commencement	Date of Completion	Physical pr ogsser ni deveihca egatnecrep In this month	Cumulative Physical pr ssergo ni deveihca egatnecrep	Remarks
1	Construction of 3 (Three) nos. B type (Classic) G + 10 storied Residential Building including Structural and Plumbing and Electricalworks under AKANKSHA SCHEME at Rajarhat- Action Area-1D during the year 2015-16 (Tender no- 12 of 2016-17 of S.E./S.C, Housing Directorate.)	<i>Mackintosh Burn Limited</i>	52,24,32,813/-	46,92,49,152/-	01/12/2016	30/11/2018	1.90%	18.90%**	<p><i>No. of Piles completed = 678 out of 678</i></p> <p><i>No. of Load test carried out =15</i></p> <p><i>No. of Pile Cap Completed = 172 out of 174 no.</i></p> <p><i>Ist Floor slab of Block B1 casted</i></p> <p><i>No. of column casted upto 1st floor level= 151 Nos. out of 204 Nos.</i> <i>No. of column casted upto 2nd floor level= 48 Nos. out of 204 Nos</i></p>

**Previous month Progress 17.00%

** Progress was slowed down by heavy rainfall in this month

<i>Sl NO</i>	<i>Name of the work as per Tender with Tender No.</i>	<i>Name of Agency</i>	<i>Estimated Amount put to Tender</i>	<i>Tendered Amount</i>	<i>Date of Commencement</i>	<i>Date of Completion</i>	<i>Physical progress achieved this in month</i>	<i>Cumulative physical progress achieved in percentage</i>	<i>Remarks</i>
	Construction of 3 nos. (G+10) storied A1 type (Premium) and 1 no A2 type (Elegant) Residential Building, Community Hall and Sub-Station Building two nos. including main sewer line, underground supply system, Rainwater Harvesting Pit (3 nos.) Horticulture & Bituminous Road under AKANKSHA SCHEME at Rajarhat Action Area 1D during the year 2015-16 : Structural, S & P, Electrical and Road Works (Tender no- 18 of 2016-17 of S.E./S.C, Housing Directorate.)	<i>Delta Construction</i>	73,44,71,942/-	61,83,51,928/-	16/01/2017	15/01/2019	1.00%	16.00%**	<p><i>No. of Piles completed = 910 out of 910</i></p> <p><i>No. of vertical Load test carried out =14 and integrity test = 100 nos</i></p> <p><i>No. of Pile Cap Completed = 123 out of 218 no.</i></p> <p><i>No of Column casted upto First Floor level = 125 Nos out of 239 Nos.</i></p>

Previous month Progress 15.00%

**** Progress was slowed down by heavy rainfall in this month**

(1 OF 2)

Previous month Progress 12.66%

TARGET-22.9%



PREMIUM PHOTO 1



PREMIUM PHOTO 2



PREMIUM PHOTO 3



CLASSIC PHOTO 1



CLASSIC PHOTO 2



CLASSIC PHOTO 3