

MONTHLY PROGRESS REPORT OF "AKANKSHA PROJECT" AT NEW TOWN AS STOOD ON 31/01/2020

Sl No	Name of The Work	Name of The Agency	Estimated Amount (Rs.)	Tender Amount (Rs.)	Date of Commencement	Date Of Completion	Physical Progress (Civil)	Cumulative Physical Progress Achieved (Civil)	Financial Progress (Civ+Ele)	Remarks
1	Construction of 3 (Three) nos B type (Classic) G+10 storied Residential Building including Structural, Sanitary and Plumbing and Electrical works under AKANKHA Scheme at Rajarhat Action Area - 1D during the year 2015-16. (Tender NO:- 12 of 2016-17 of SE/S.C, Housing Directorate)	Mackintosh Burn Limited	52,24,32,813.00	46,92,49,152.00	01/12/2016	31/03/2020	1.50%	93.00%	75.65 %	<p>Classic-1, 2 & 3 Building:-Structural, Brick Work, Internal Plaster & External Plaster fully completed.(1st Floor to Above Roof).</p> <p>Tiles :- (Flooring + Wall + Kitchen Platform) Classic-1:- 1st to 10th floor completed except finishing works. Classic-2:- 1st to 10th floor in progress (99 % Completed) Classic-3:- 1st to 10th floor completed except finishing works.</p> <p>Marble Floor At Lobby :- Classic-1:- completed except finishing works Classic-2:- 99 % Completed. Classic-3:- completed except finishing works</p> <p>Kota Stone At Stairs :- Classic-1, 2 & 3:- completed except finishing works.</p> <p>Wall Putty:- Classic-1, 2 and 3:- 1st floor to 10th floor completed.</p> <p>Sanitary and Plumbing (External) :- Classic-1, Classic-2 and Classic-3:- 99 % Completed.</p> <p>Window Grill works :- Classic-1:- 100 % Completed. Classic-2:- 96 % Completed. Classic-3:- 95 % Completed.</p> <p>Aluminum work at window :- Classic-1:- Aluminum frame +shutter works 65 % completed. Classic-2:- 50 % completed Classic-3:- Aluminum frame +shutter works 100 % completed.</p> <p>Roof Treatment Work:- Classic 1,2& 3:- Completed.</p> <p>Ground Floor Concreting work :- Classic-1:- 98 %Completed. Classic-2:- Completed. Classic-3:- Completed.</p>

Previous Month Progress:- 91.50%

MONTHLY PROGRESS REPORT OF “AKANKSHA PROJECT” AT NEW TOWN AS STOOD ON 31/01/2020

Sl No	Name of The Work	Name of The Agency	Estimated Amount (Rs.)	Tender Amount (Rs.)	Date of Commencement	Date Of Completion	Physical Progress (Civil)	Cumulative Physical Progress Achieved (Civil)	Financial Progress (Civ+Ele)	Remarks
2	Construction of 3 (Three) nos (G+10) Storied A1 Type (Premium), One no (G+10) Storied A2 Type (Elegant) Residential Building, Community Hall and Substation Building [2 nos.] including Main Sewer Line, Under Ground water Supply System, Rainwater Harvesting pit, Rain water Recharge pit [3 Nos.], Horticulture & Bituminous Road under AKANKSHA Scheme at Rajarhat, New Town Action area-1D during the year 2015-16: Structural, S & P, Electrical and Roads works. (Tender No:-18 of 2016-17 of the S.E/S.C,Housing Directorate)	Delta Construction	73,44,71,942.00	61,83,51,928.00	16/01/2017	31/03/2020	2.50 %	94.50%	81.14 %	<p>Premium-1, 2 & 3 Building and Elegant Buildings Structural , Brick Work and Internal Plaster full completed.</p> <p>External Plaster Premium-1,Premium-2&Premium-3:- Fully Completed. Elegant:- 98 % Done.</p> <p>Tiles Flooring&Wall :- Premium-1,2 & 3 = 98 % done Elegant:-98 % done.</p> <p>Marble Work & Stair Case Premium 1, Premium-2, Premium-3 and Elegant:- Fully Completed.</p> <p>Wall Putty Premium-1, 2 & 3:- 1st to 10th floor in progress (98 % completed) Elegant:- 1st to 10th floor in progress (98 % completed)</p> <p>Sanitary and Plumbing Premium-1, Premium-2 & Premium-3&Elegant:-Pipe Line work (UPVC & CPVC) Completed.</p> <p>Grill Premium-1, 2 & 3:- Completed. Elegant:-window grill work up to 10th floor completed and Balcony-98% done.</p> <p>Aluminium work:-Premium-1,2&3 and Elegant :-Completed.</p> <p>Roof Treatment work :-Premium-1,2 & 3 and Elegant: -Completed.</p>

Previous Month Progress:-92.00%

MONTHLY PROGRESS REPORT OF "AKANKSHA PROJECT" AT NEW TOWN AS STOOD ON 31/01/2020

Sl No	Name of The Work	Name of The Agency	Estimated Amount (Rs.)	Tender Amount (Rs.)	Date of Commencement	Date Of Completion	Physical Progress	Cumulative Physical Progress Achieved	Financial Progress	Remarks
1	" Construction of 3 (Three) nos (G+10) Storied A1 Type (Premium), One no (G+10) Storied A2 Type (Elegant) Residential Building, Community Hall and Substation Building [2 nos.] including Main Sewer Line, Under Ground water Supply System, Rainwater Harvesting pit, Rain water Recharge pit [Three Nos.], Horticulture & Bituminous Road under AKANKSHA Scheme at Rajarhat, New Town Action area-1D during the year 2015-16: structural, S & P, Electrical and Roads works"— Balance Work(Extension of Tender No-18 A of 2016-17 of SE/SC, H.Dte.	Delta Construction	19,23,18,504.00	16,19,12,949.00	15/03/2019	31/03/2020	3.00 %	25.97 %	11.36 %	<p>1.Under Ground Reservoir :- Structural Work Completed.</p> <p>2. Community Hall:-3rd Floor level casting completed.</p> <p>3. Cable Trench :-Work Started.</p> <p>4. Road Work started</p>

Previous Month Progress:-22.97 %

MONTHLY PROGRESS REPORT OF "AKANKSHA PROJECT" AT NEW TOWN AS STOOD ON 31/01/2020

Sl No	Name of The Work	Name of The Agency	Estimated Amount (Rs.)	Tender Amount (Rs.)	Date of Commencement	Date Of Completion	Physical Progress	Cumulative Physical Progress Achieved	Financial Progress	Remarks
1	Construction of boundary wall for Akanksha Project at New Town	S.S. Enterprise	97,59,234.00	96,12,845.00	16/01/2019	31/12/2019	10.00 %	50.00 %	19.28 %	

Previous Month Progress:-40.00 %



CLASSIC – 1 Front



CLASSIC – 2 Front



CLASSIC – 2 Back



CLASSIC – 2 Back



CLASSIC – 3 Front



CLASSIC – 3 Back



CLASSIC – 1



CLASSIC – 1



CLASSIC – 2



CLASSIC – 2



CLASSIC – 3



CLASSIC – 3



Premium 1

PREMIUM – 1



PREMIUM – 2



Premium 3

PREMIUM – 3



Elegant

ELEGANT



COMMUNITY HALL