

MONTHLY PROGRESS REPORT OF “AKANKSHA PROJECT” AT NEW TOWN AS STOOD ON 31/05/2018

Sl No	Name of The Work	Name of The Agency	Estimated Amount (Rs.)	Tender Amount (Rs.)	Date of Commencement	Date Of Completion	% of the Physical Progress	Cumulative Physical Progress Achieved in (%)	Remarks
1	Construction of 3 (Three) nos B type (Classic) G+10 storied Residential Building including Structural, Sanitary and Plumbing and Electrical works under AKANKHA Scheme at Rajarhat Action Area -1D during the year 2015-16. (Tender NO:- 12 of 2016-17 of SE/S.C, Housing Directorate)	Mackintosh Burn Limited	52,24,32,813.00	46,92,49,152.00	01/12/2016	30/11/2018	2.00%	53.00%	<p><u>1. Classic-1 Building</u> :- Casting up to 10th Floor level (10Nos)</p> <p><u>2. Classic-2 Building</u> :- Casting up to 10th Floor level (10Nos)</p> <p><u>3. Classic-3 Building</u> :- Casting up to Roof Level (11Nos)</p> <p><u>Brick work:-</u> <u>Classic-1:-</u> Upto 8th Floor Complete. <u>Classic-2:-</u> Upto 7th Floor Level Complete. <u>Classic-3:-</u> Upto 8th Floor Level Complete.</p> <p><u>Plaster Work:-</u> <u>Classic-1:-</u> Upto 2nd Floor Complete. <u>Classic-2:-</u> Upto 1st Floor Level Complete. <u>Classic-3:-</u> Upto 3rd Floor Level Complete.</p>

Previous Month Progress:-51.00%

MONTHLY PROGRESS REPORT OF “AKANKSHA PROJECT” AT NEW TOWN AS STOOD ON 31/05/2018

Sl No	Name of The Work	Name of The Agency	Estimated Amount (Rs.)	Tender Amount (Rs.)	Date of Commencement	Date Of Completion	% of the Physical Progress	Cumulative Physical Progress Achieved in (%)	Remarks
2	Construction of 3 (Three) nos (G+10) Storied A1 Type (Premium), One no (G+10) Storied A2 Type (Elegant) Residential Building, Community Hall and Substation Building [2 nos.] including Main Sewer Line, Under Ground water Supply System, Rainwater Harvesting pit, Rain water Recharge pit [3 Nos.], Horticulture & Bituminous Road under AKANKSHA Scheme at Rajarhat, New Town Action area-1D during the year 2015-16: Structural, S & P, Electrical and Roads works. (Tender No:-18 of 2016-17 of the S.E/S.C,Housing Directorate)	Delta Construction	73,44,71,942.00	61,83,51,928.00	16/01/2017	15/01/2019	1.00%	49.20%	<p>1. Premium-1 Building :- Casting up to 10th Floor level (10 Nos)</p> <p>2. Premium-2 Building:- Casting up to 10th Floor level (10Nos) 3.</p> <p>Premium-3 Building :- Casting up to 10th Floor Level (10 Nos)</p> <p>4. Elegant Building :- Casting of 4th Slab (04Nos) Completed.</p> <p>5. Brick Work Premium:-1 (08) nos Floor), Premium-2 (07nos Floor) Premium-3(07nos Floor)& 6.Plaster Work :- Premium-1 (07nos Floor) Premium-2 (03nos Floor) Premium-2 (02 nos Floor)</p>

Previous Month Progress:-48.20%



CLASSIC – 1



CLASSIC -2



CLASSIC – 3



PREMIUM -1- 10th SLAB



PREMIUM -2- 10th SLAB



PREMIUM -3- 10th SLAB



ELEGANT -3rd SLAB