

**MONTHLY PROGRESS REPORT OF “AKANKSHA PROJECT” AT NEW TOWN AS STOOD ON 31/07/2019**

Sl No	Name of The Work	Name of The Agency	Estimated Amount (Rs.)	Tender Amount (Rs.)	Date of Commencement	Date Of Completion	Physical Progress	Cumulative Physical Progress Achieved	Financial Progress	Remarks
1	Construction of 3 (Three) nos B type (Classic) G+10 storied Residential Building including Structural, Sanitary and Plumbing and Electrical works under AKANKHA Scheme at Rajarhat Action Area -1D during the year 2015-16. (Tender NO:- 12 of 2016-17 of SE/S.C, Housing Directorate )	Mackintosh Burn Limited	52,24,32,813.00	46,92,49,152.00	01/12/2016	30/09/2019	2.50%	80.50%	63.77 %	<p><b>Classic-1, 2 &amp; 3 Building:-Structural, Brick Work, Internal Plaster &amp; External Plaster fully completed.( 1<sup>st</sup> Floor to Above Roof).</b></p> <p><b>Tiles :- (Flooring + Wall + Kitchen Platform)</b>  <b>Classic-1:-</b> 1<sup>st</sup> to 10<sup>th</sup> floor in progress (99 % Completed)  <b>Classic-2:-</b> 1<sup>st</sup> to 10<sup>th</sup> floor in progress (97 % Completed)  <b>Classic-3:-</b> 1<sup>st</sup> to 10<sup>th</sup> floor in progress (99 % Completed)</p> <p><b>Marble Floor At Lobby :-</b>  <b>Classic-1:-</b> 98 % Completed.  <b>Classic-2:-</b> 95 % Completed.  <b>Classic-3:-</b> 98 % Completed.</p> <p><b>Kota Stone At Stairs :-</b>  <b>Classic-1:-</b> 98 % Completed.  <b>Classic-2:-</b> 99 % Completed.  <b>Classic-3:-</b> 99 % Completed.</p> <p><b>Wall Putty:-</b>  <b>Classic-1, Classic-2 and Classic-3:-</b> 1<sup>st</sup> floor to 10<sup>th</sup> floor in progress (90% Completed)</p> <p><b>Sanitary and Plumbing (External) :-</b>  <b>Classic-1 , Classic-2 and Classic-3:-</b> :- 98 % Completed.</p> <p><b>Window Grill works :-</b>  <b>Classic-1:-</b> 60 % Completed.  <b>Classic-2:-</b> 45 % Completed.  <b>Classic-3:-</b> 85 % Completed.</p> <p><b>Roof Treatment work :-</b>  <b>Classic-1:-</b> Completed.  <b>Classic-2:-</b> Completed.  <b>Classic-3:-</b>Completed.</p> <p><b>Ground Floor Concreting work :-</b>  <b>Classic-1:-</b> 90 %Completed.  <b>Classic-2:-</b> 98 %Completed.  <b>Classic-3:-</b> Completed.</p>

Previous Month Progress:-78.00 %

**MONTHLY PROGRESS REPORT OF “AKANKSHA PROJECT” AT NEW TOWN AS STOOD ON 31/07/2019**

Sl No	Name of The Work	Name of The Agency	Estimated Amount (Rs.)	Tender Amount (Rs.)	Date of Commencement	Date Of Completion	Physical Progress	Cumulative Physical Progress Achieved (As per Original BOQ)	Financial Progress	Remarks
2	Construction of 3 (Three) nos (G+10) Storied A1 Type (Premium), One no (G+10) Storied A2 Type (Elegant) Residential Building, Community Hall and Substation Building [2 nos.] including Main Sewer Line, Under Ground water Supply System, Rainwater Harvesting pit, Rain water Recharge pit [3 Nos.], Horticulture & Bituminous Road under AKANKSHA Scheme at Rajarhat, New Town Action area-1D during the year 2015-16: Structural, S & P, Electrical and Roads works. (Tender No:-18 of 2016-17 of the S.E/S.C,Housing Directorate)	Delta Construction	73,44,71,942.00	61,83,51,928.00	16/01/2017	30/09/2019	1.44 %	79.44%	67.00%	<p><b>Premium-1, 2 &amp; 3 Building and Elegant Buildings Structural , Brick Work and Internal Plaster full completed.</b></p> <p><b>External Plaster</b>  <b>Premium-1,Premium-2&amp;Premium-3:-</b> Fully Completed.  <b>Elegant:-</b> 95 % Done.</p> <p><b>Tiles</b>  <b>Flooring &amp; Wall :-</b> Premium-1,2 &amp; 3 = 98 % done(AVG).  <b>Elegant:-</b>Flooring up to 10th floor completed (90 %) done.  <b>Marble Work &amp; Stair Case</b>  <b>Premium 1, Premium-2, Premium-3 and Elegant:-</b> Fully Completed.</p> <p><b>Wall Putty</b>  <b>Premium-1, Premium-2&amp;Premium-3:-</b> 1<sup>st</sup> to 10<sup>th</sup> floor in progress (95 % completed)  <b>Elegant:-</b> 1<sup>st</sup> to 10th floor in progress (95 % completed)</p> <p><b>Sanitary and Plumbing</b>  <b>Premium-1, Premium-2 &amp; Premium-3 &amp; Elegant:-</b> 90 % Pipe Line work (UPVC &amp; CPVC) Completed.</p> <p><b>Grill</b>  <b>Premium-1, Premium-2 &amp; Premium-3:-</b> Completed.  <b>Elegant:-</b> window grill work up to 10th floor completed and balcony-50% done.</p> <p><b>Aluminium work:-Premium-1,2 &amp; 3:-</b> 90 % Completed.  <b>Elegant -80 % Completed.</b></p> <p><b>Roof Treatment work :-</b>Premium-1,2 &amp; 3 and Elegant -Completed.</p>

Previous Month Progress:- 78.00%

**MONTHLY PROGRESS REPORT OF "AKANKSHA PROJECT" AT NEW TOWN AS STOOD ON 31/07/2019**

Sl No	Name of The Work	Name of The Agency	Estimated Amount (Rs.)	Tender Amount (Rs.)	Date of Commencement	Date Of Completion	Physical Progress	Cumulative Physical Progress Achieved	Financial Progress	Remarks
1	" Construction of 3 (Three) nos (G+10) Storied A1 Type (Premium), One no (G+10) Storied A2 Type (Elegant) Residential Building, Community Hall and Substation Building [2 nos.] including Main Sewer Line, Under Ground water Supply System, Rainwater Harvesting pit, Rain water Recharge pit [Three Nos.], Horticulture & Bituminous Road under AKANKSHA Scheme at Rajarhat, New Town Action area-1D during the year 2015-16: structural, S & P, Electrical and Roads works"—Balance Work(Extension of Tender No-18 of 2016-17 of SE/SC, H.Dte.	Delta Construction	19,23,18,504.00	16,19,12,949.00	15/03/2019	<b>14/09/2019</b>	<b>3.00 %</b>	<b>15.00 %</b>	---	<p>1. Community Hall ready for 1st Slab Casting.</p> <p>2. Under Ground Reservoir Completed and Pump House Over U/G reservoir, Structure Completed.</p> <p>3. Cable Trench:- Started</p>

Previous Month Progress:-12.00 %

**MONTHLY PROGRESS REPORT OF "AKANKSHA PROJECT" AT NEW TOWN AS STOOD ON 31/07/2019**

Sl No	Name of The Work	Name of The Agency	Estimated Amount (Rs.)	Tender Amount (Rs.)	Date of Commencement	Date Of Completion	Physical Progress	Cumulative Physical Progress Achieved	Financial Progress	Remarks
1	Sewerage Treatment plant(S.T.P) of capacity 420 m3/day for Akanksha Project at New Town, Rajarhat at Plot DB-2, Action Area-ID(Civil Work)	Master Construction	1,24,52,822.00	1,22,51,086.00	12/02/2019	<b>12/07/2019</b>	<b>5.00 %</b>	<b>40.00 %</b>	<b>31.14 %</b>	.....

Previous Month Progress:-35.00 %

Classic - 1



**CLASSIC - 1**





Classic- 2

**CLASSIC - 2**





Classic- 3

**CLASSIC -3**





PREMIUM1

**PREMIUM - 1**





**PREMIUM - 2**





**PREMIUM – 3**





**ELEGANT**