

## MONTHLY PROGRESS REPORT OF AKANKSHA AT NEW TOWN AS STOOD ON 30/11/2017

SI No	Name of The Work	Name of The Agency	Estimated Amount	Tendered Amount	Date of Commencement	Date of Completion	% of The Physical Progress	Cumulative Physical Progress Achieved in (%)	Remarks
1	Construction of 3 (Three) nos.B type (Classic) G + 10 storied Residential Building including Structural and Plumbing and Electrical works Under AKANKSHASCHHEME at Rajarhat- Action Area-1D during the year 2015-16 (Tender no-12 of 2016-17 of S.E./S.C, Housing Directorate.)	Mackintosh Burn Limited	52,24,32,813/-	46,92,49,152/-	01/12/2016	30/11/2018	4.00%	33.00%	<p><b>1. Classic-1 Building</b> :- Casting upto 5<sup>th</sup> Floor level (05 Nos)</p> <p><b>2. Classic-2 Building</b>:- Casting upto 4<sup>th</sup> Floor level (04 Nos)</p> <p><b>3. Classic-3 Building</b> :- Casting upto 4<sup>th</sup> Floor Level (04 Nos)</p>
									Brick work started for all the buildings.

Previous month Progress **29.00%**

## MONTHLY PROGRESS REPORT OF AKANKSHA AT NEW TOWN AS STOOD ON 30/11/2017

S l N o	Name of The Work	Name of The Agency	Estimated Amount	Tendered Amount	Date of Commencement	Date of Completion	% of The Physical Progress	Cumulative Physical Progress Achieved in (%)	Remarks
2	Construction of 3 nos. (G+10) storied A1 type (Premium) and 1 no A2 type(Elegant) Residential Building, Community Hall and Sub-Station Building twonos. including main sewer line,underground supply system, Rainwater Harvesting Pit (3 nos.)Horticulture & BituminousRoad under AKANKSHA SCHEMEat Rajarhat Action Area 1D during the year 2015-16: Structural, S & P, Electrical andRoad Works(Tender no- 18 of2016-17 of S.E./S.C, Housing Directorate.)	Delta Construction	73,44,71,942/-	61,83,51,928/-	16/01/2017	15/01/2019	3.11%	26.11%	<p><b>1. Premium-1 Building</b> :- Casting upto Sixth Floor level(06 Nos)</p> <p><b>2. Premium-2 Building</b>:- Casting upto Fourth Floor level(04 Nos)                   <b>3.</b></p> <p><b>Premium-3 Building</b> :- Casting upto Third Floor Level(03 Nos)</p> <p><b>4. Elegant Building</b> :- Casting of 26 nos pile cap completed.</p>

Previous month Progress **23.00%**



**PREMIUM 1 – 6<sup>th</sup> slab**





**PREMIUM 2 – 4<sup>th</sup> slab**





**PREMIUM 3 – 3<sup>rd</sup> slab**





**ELEGANT – Pile cap**





## CLASSIC – 1



## CLASSIC – 2





## **CLASSIC - 3**