

## MONTHLY PROGRESS REPORT OF AKANKSHA AT NEW TOWN AS STOOD ON 30/12/2017

SI No	Name of The Work	Name of The Agency	Estimated Amount	Tendered Amount	Date of Commencement	Date of Completion	% of The Physical Progress	Cumulative Physical Progress Achieved in (%)	Remarks
1	Construction of 3 (Three) nos.B type (Classic) G + 10 storied Residential Building including Structural and Plumbing and Electrical works Under AKANKSHA SCHEME at Rajarhat- Action Area-1D during the year 2015-16 (Tender no-12 of 2016-17 of S.E./S.C, Housing Directorate.)	Mackintosh Burn Limited	52,24,32,813/-	46,92,49,152/-	01/12/2016	30/11/2018	7.00%	40.00%	<p><b>1. Classic-1 Building</b> :- Casting upto 5<sup>th</sup> Floor level (06 Nos)</p> <p><b>2. Classic-2 Building</b>:- Casting upto 4<sup>th</sup> Floor level (06 Nos)</p> <p><b>3. Classic-3 Building</b> :- Casting up to 4<sup>th</sup> Floor Level (06 Nos)</p>
									Brick work started for all the buildings.

Previous month Progress 33.00%

## MONTHLY PROGRESS REPORT OF AKANKSHA AT NEW TOWN AS STOOD ON 30/12/2017

SI No	Name of The Work	Name of The Agency	Estimated Amount	Tendered Amount	Date of Commencement	Date of Completion	% of The Physical Progress	Cumulative Physical Progress Achieved in (%)	Remarks
2	Construction of 3 nos. (G+10) storied A1 type (Premium) and 1 no A2 type(Elegant) Residential Building, Community Hall and Sub-Station Building twonos. including main sewer line,underground supply system, Rainwater Harvesting Pit (3 nos.)Horticulture & BituminousRoad under AKANKSHA SCHEMEat Rajarhat Action Area 1D during the year 2015-16: Structural, S & P, Electrical andRoad Works(Tender no- 18 of2016-17 of S.E./S.C, Housing Directorate.)	Delta Construction	73,44,71,942/-	61,83,51,928/-	16/01/2017	15/01/2019	4.89%	31.00%	<p><b>1. Premium-1 Building</b> :- Casting upto Sixth Floor level(07Nos)</p> <p><b>2. Premium-2 Building</b> :- Casting upto Fourth Floor level(05Nos)</p> <p><b>3. Premium-3 Building</b> :- Casting upto Third Floor Level(04Nos)</p> <p><b>4. Elegant Building :-</b> Casting of 36 nos pile cap completed.</p>

Previous month Progress 26.11



**PREMIUM 1- 7<sup>th</sup> Slab**



**PREMIUM 2 – 5<sup>th</sup> Slab**



**PREMIUM 3 – 4<sup>th</sup> Slab**



**ELEGANT – PILE CAP**



**CLASSIC – 1**



**CLASSIC – 2**





### CLASSIC - 3