

MONTHLY PROGRESS REPORT OF “AKANKSHA PROJECT” AT NEW TOWN AS STOOD ON 31/03/2018

Sl No	Name of The Work	Name of The Agency	Estimated Amount (Rs.)	Tender Amount (Rs.)	Date of Commencement	Date Of Completion	% of the Physical Progress	Cumulative Physical Progress Achieved in (%)	Remarks
1	Construction of 3 (Three) nos B type (Classic) G+10 storied Residential Building including Structural, Sanitary and Plumbing and Electrical works under AKANKHA Scheme at Rajarhat Action Area -1D during the year 2015-16. (Tender NO:- 12 of 2016-17 of SE/S.C, Housing Directorate)	Mackintosh Burn Limited	52,24,32,813.00	46,92,49,152.00	01/12/2016	30/11/2018	2.00%	49.00%	<p>1. Classic-1 Building :- Casting up to 9th Floor level (09Nos)</p> <p>2. Classic-2 Building :- Casting up to 9th Floor level (09Nos)</p> <p>3. Classic-3 Building :- Casting up to 9th Floor Level (09Nos)</p> <p>Brick work on going - completed up to 6th level to the all buildings.</p>

Previous Month Progress:-47.00%

MONTHLY PROGRESS REPORT OF “AKANKSHA PROJECT” AT NEW TOWN AS STOOD ON 31/03/2018

Sl No	Name of The Work	Name of The Agency	Estimated Amount (Rs.)	Tender Amount (Rs.)	Date of Commencement	Date Of Completion	% of the Physical Progress	Cumulative Physical Progress Achieved in (%)	Remarks
1	Construction of 3 (Three) nos (G+10) Storied A1 Type (Premium), One no (G+10) Storied A2 Type (Elegant) Residential Building, Community Hall and Substation Building [2 nos.] including Main Sewer Line, Under Ground water Supply System, Rainwater Harvesting pit, Rain water Recharge pit [3 Nos.], Horticulture & Bituminous Road under AKANKSHA Scheme at Rajarhat, New Town Action area-1D during the year 2015-16: Structural, S & P, Electrical and Roads works. (Tender No:-18 of 2016-17 of the S.E/S.C,Housing Directorate)	Delta Construction	73,44,71,942.00	61,83,51,928.00	16/01/2017	15/01/2019	2.90%	45.40	<p>1. Premium-1 Building :- Casting upto 10th Floor level(10 Nos)</p> <p>2. Premium-2 Building:- Casting upto 10thFloor level(10Nos)</p> <p>3. Premium-3 Building :- Casting upto 9th Floor Level(09Nos)</p> <p>4. Elegant Building :- Casting of 1st Floor Level (01 Nos)</p> <p>Brick work on going completed up to 5th (av.) level to the all buildings.</p>

Previous Month Progress:-42.50%



CLASSIC -1 (BACK SIDE)



CLASSIC -1 (FRONT SIDE)



CLASSIC 2 (BACK SIDE)



CLASSIC 2 (BACK SIDE)



CLASSIC 3 (FRONT SIDE)



CLASSIC 3 (SIDE VIEW)



PREMIUM 1- 10th SLAB

PREMIUM – 1- 10TH SLAB



PREMIUM - 2 - 10TH SLAB



PREMIUM 3- 9th SLAB

PREMIUM - 3 - 9TH SLAB



ELEGANT – 1ST SLAB