

MONTHLY PROGRESS REPORT OF AKANKSHA AT NEWTOWN AS STOOD ON 30/04/2017

Sl. No	Name of the work as per Tender .No Wwith Tender	Name of Agency	Date of Commencement	Date of Completion	Cumulative Physical progress achieved in percentage	Remarks
1	Construction of 3 (Three) nos. B type (Classic) G + 10 storied Residential Building including Structural and Plumbing and Electrical works under AKANKSHA SCHEME at Rajarhat-Action Area-1D during the year 2015-16	<i>Mackintosh Burn Limited</i>	01/12/2016	30/11/2018	12.65%	<p><i>No. of 500 dia DMC Piles =678</i> <i>No. of Piles Completed =678</i></p> <p><i>No. of Pile Cap = 174 no.</i> <i>No. of Pile Cap Completed =42</i></p> <p><i>No. of columns =204Nos.</i> <i>No. of columns casted upto Ground Floor Roof=42</i></p>

Sl NO	.Tender No Name of the work as per Tender with	Name of Agency	Date of Commencement	Date of Completion	Cumulative physical progress achieved in percentage	Remarks
2	Construction of 3 nos. (G+10) storied A1 type (Premium) and 1 no A2 type(Elegant) Residential Building, Community Hall and Sub-Station Building two nos. including main sewer line, underground supply system, Rainwater Harvesting Pit (3 nos.) Horticulture & Bituminous Road under AKANKSHA SCHEME at Rajarhat Action Area 1D during the year 2015-16 : Structural, S & P, Electrical and Road Works	<i>Delta Construction</i>	16/01/2017	15/01/2019	10.73%	<i>No. of 500 dia DMC Piles =910 No. of Piles Completed =839</i>



Premium and Elegant 1



Premium and Elegant 2



Premium and Elegant 3



Classic 1



Classic 2



Classic 3