

MONTHLY PROGRESS REPORT OF AKANKSHA AT NEW TOWN AS STOOD ON 31/01/2018

SI No	Name of The Work	Name of The Agency	Estimated Amount	Tendered Amount	Date of Commencement	Date of Completion	% of The Physical Progress	Cumulative Physical Progress Achieved in (%)	Remarks
1	Construction of 3 (Three) nos.B type (Classic) G + 10 storied Residential Building including Structural and Plumbing and Electrical works Under AKANKSHAScheme at Rajarhat- Action Area-1D during the year 2015-16 (Tender no-12 of 2016-17 of S.E./S.C, Housing Directorate.)	Mackintosh Burn Limited	52,24,32,813/-	46,92,49,152/-	01/12/2016	30/11/2018	3.50%	43.50%	<p>1. Classic-1 Building :- Casting upto 7th Floor level (07Nos)</p> <p>2. Classic-2 Building :- Casting upto 7th Floor level (07Nos)</p> <p>3. Classic-3 Building :- Casting up to 7th Floor Level (07Nos)</p>
									Brick work on going completed up to 3 rd level to the all buildings.

Previous month Progress 40.00%

MONTHLY PROGRESS REPORT OF AKANKSHA AT NEW TOWN AS STOOD ON 31/01/2018

SI No	Name of The Work	Name of The Agency	Estimated Amount	Tendered Amount	Date of Commencement	Date of Completion	% of The Physical Progress	Cumulative Physical Progress Achieved in (%)	Remarks
2	Construction of 3 nos. (G+10) storied A1 type (Premium) and 1 no A2 type(Elegant) Residential Building, Community Hall and Sub-Station Building twonos. including main sewer line,underground supply system, Rainwater Harvesting Pit (3 nos.)Horticulture & BituminousRoad under AKANKSHA SCHEMEat Rajarhat Action Area 1D during the year 2015-16: Structural, S & P, Electrical andRoad Works(Tender no- 18 of2016-17 of S.E./S.C, Housing Directorate.)	Delta Construction	73,44,71,942/-	61,83,51,928/-	16/01/2017	15/01/2019	4.50%	35.50%	<p>1. Premium-1 Building :- Casting upto Ninth Floor level(09Nos)</p> <p>2. Premium-2 Building :- Casting upto Seventh Floor level(07Nos)</p> <p>3. Premium-3 Building :- Casting upto Sixth Floor Level(06Nos)</p> <p>4. Elegant Building :-All pile cap completed.</p> <p>Brick work on going completed up to 3rd level to the all buildings.</p>

Previous month Progress 31.00%



ELEGANT TYPE

ELEGANT TYPE



PREMIUM 1 - 9th FLOOR LEVEL SLAB

PREMIUM 1- 9th FLOOR LEVEL SLAB



PREMIUM 2- 7th FLOOR LEVEL SLAB



PREMIUM 3- 6th FLOOR LEVEL SLAB



CLASSIC – 1



CLASSIC – 2



CLASSIC - 3